

ABB Demolition Report Bloomington, IN 2006

Week of December 4th

Building Demolition

Continue off-site disposal of special waste materials.
Continue sending scrap metal for recycling.
Continue general building demolition of the outbuildings and structures.
Arrange for disposal or recycling of oils from substation transformers and capacitors.
Treat and test additional storm water as needed, discharge as appropriate based on discharge limits or discharge under temporary discharge authorization to City of Bloomington Waste Water Treatment Facility.
Complete one remaining utility trench cut/plug along east side of the plant.
Begin demolition/backfilling of the Cistern.
Begin planning for winterizing the slab.

Week of December 11th

Building Demolition

Continue off-site disposal of special waste materials.
Continue to send scrap metal for recycling.
Begin final cleaning of the floor slab.
Treat and test additional storm water in water treatment system, discharge as appropriate based on discharge limits or discharge under temporary discharge authorization to City of Bloomington Waste Water Treatment Facility.