

WEEKLY PROJECT STATUS REPORT
CBS CORPORATION
WINSTON-THOMAS REMEDIATION SITE

TERTIARY LAGOON PROJECT

Reporting Period: Jun 29, 1998 Through Jul 05, 1998

Filter Cake Production Summary:

Filter Cake Thru Prior 1,080.30 tons
Week: _____

Date	Truck Loads	Daily Tons	Percent Solids	Press 1	Press 2	Press 3
Monday 6/29/98				4	18	17
Tuesday 6/30/98	7	161.62	42	17	13	15
Wednesday 7/1/98	7	163.65	41	12	15	20
Thursday 7/2/98	4	95.84	41	6	6	8
Friday 7/3/98						
Saturday 7/4/98						
Sunday 7/5/98						

Filter Cake Shipped this Week: 421.11

Filter Cake Shipped to Date: 1,501.41

Air Monitoring Summary:

PUF Samples Collected This Reporting Period:	21	Total to Date:	142
PUF Samples Sent for Lab Analysis This Period:	6	Total to Date:	44
Personnel Samples This Reporting Period:	5	Total to Date:	7

PUF Results for Prior Week:

Date	PUF Result (µg/m3)	Downwind Direction	Personnel Results
Monday 6/22/98	80.2	North	
Tuesday 6/23/98	27.5	East	
Wednesday 6/24/98	75	North	
Thursday 6/25/98	207.8	North	
Friday 6/26/98	*	East	0.0034 mg/m3
Saturday 6/27/98	7.9	East	
Sunday 6/28/98			

*Sample Lost During Extraction at Lab

Water Treatment Summary:

Total Wastewater Treated thru Prior 0 gallons
Week: _____

Date	Gallons Treated	PCB Sample Results	TSS/Turbidity Results
Monday 6/29/98	60,000	BDL	4 mg/L
Tuesday 6/30/98	0		
Wednesday 7/1/98	0		
Thursday 7/2/98	0		
Friday 7/3/98	0		
Saturday 7/4/98	0		
Sunday 7/5/98	0		

Total Treatment for this Week: 60,000

Total Gallons Treated to Date: 60,000 (This water not yet discharged)